

## **Balcony Update – July 24, 2015**

Dust Walls installed:

2314

2214

1814 (85% completed)

1014 (completed but had to add another 3 feet)

914 (completed but had to add another 3 feet)

814

714

1814 will be Completed on Monday and remove 2314 and 2214 Dust Walls.

1514 is scheduled for Tuesday

1614 is scheduled for Wednesday.

Waiting on confirmation for 1414 and 614 for Thursday and Friday from Yumi.

The small balconies are done and being inspected on Monday. The installation of the caps will start immediately after the inspection has Certified the repairs. The CAP installation should be completed Wednesday and will just need waterproofing.

60 Balustrades and 20 locking keys are to be delivered Tuesday.

Balustrades installed on 214 completed, need inspection and caps.