

June 26, 2015

BALCONY UPDATE

COMPLETED

June 17 – Placement of Swing Stage on North End of the 14 Stack (COMPLETE)

June 17 – Casting of new balustrades starts (Under Production)

June 21 – Overhead Stucco repairs begin

June 18 – Removal of Forms on Small Balconies (COMPLETE)

June 29 – Chipping, Grinding starts on the North End of the 14 Stack

June 18 – Grinding of Small Balconies

June 29 – Begin Replacement of Balustrades on Small Balconies

July 06 – Begin Painting of Small Balconies of the 14 Stack

The above is just an estimate.

This update should be posted to the Hamptons web site each week after the status report and Gantt Chart is received.

The best effort will be made by the Architecture Committee to keep you informed.

Please click [HERE](#) for Page 1 of the GANTT Progress Chary

Please click [HERE](#) for Page 2 of the GANTT Progress Chary